

REPLACE ELT BATTERY BY:

JAN 28 1986

AIRCRAFT LOG

Book # 1

PIPER AIRCRAFT CORPORATION

General Offices at
Lock Haven, Pennsylvania
U. S. A.

117831N

Aircraft

Registration Number

Part No. 230715

AIRCRAFT DESCRIPTION

Registration No. 417831N

Model: PA 28-180 Popular Name: Cherokee

Serial No.: 28-5285 Type Certificate No.: 2A13

Colors: SEE WEIGHT AND BALANCE

Engine Manufacturer: Lycoming Propeller Manufacturer: Sensenich

Original Engine Model: O-360-A4B Original Propeller Model: 766-M855-0-60

Serial Numbers: Single L-13809-36A Hub or Serial Number: Single 7658

Left _____ Right _____

Left _____ Right _____

Blade Numbers

Left _____ Right _____

NOTICE

Making false entries in this book is a violation of government regulations and is punishable by civil penalty.

AIRCRAFT LOG

Registration No. _____

Date	Aircraft Time		Recorder Reading	Maintenance
	This Date	Total		
	Brought Forward →			
				THE ALTIMETER AND STATIC SYSTEM TESTS REQUIRED BY FAR PART 91.170 HAVE BEEN PERFORMED. THE ALTIMETER HAS BEEN TESTED TO 20000 FT. 11-26-68 SIGNED <i>J.M. Smithers</i> DATE 12-19-68 K C PIPER AIRCRAFT CORPORATION
				I HAVE INSPECTED THIS AIRCRAFT AND FOUND IT COMPLIES WITH THE REQUIREMENTS OF FAR 21.183. CERTIFICATE OF AIRWORTHINESS DATED JAN 6 1969 WAS ISSUED BY ME <i>J.M. Smithers</i> D.O.A. SO-1 76
JAN 6 1969				
Total To Carry Forward				

and Remarks	Signature	Certificate No.
8-13-69 (TACH 13080) Installed NARCO MK12 B Transceiver with Power supply, VAS 8MMI-converter VTP-12 and VRP-37 antennas and assys		
See Aircraft Records for Connected Equipment list and Revised Weight and Balance data	<i>William Jansen</i>	
	<i>JA 1260200</i>	
	K C PIPER SALES, INC. Box 366A 913 State 2-3122 Rt. 2 Olathe, Kansas	

AIRCRAFT LOG

Registration No. _____

Date	Aircraft Time		Recorder Reading	Maintenance
	This Date	Total		
9-10-69	Tach 31.47	50 Hours	50 Hours	Inspection according to Piper Factory Inspection for Cummins App 1782681
9-10-69	Tach 31.47	Installed	Nanco Mk124 Transceiver with Power Supply-VOA4	
			Omni converter - Transmitter selector switch	
			Nanco ADF 31 - Trans Antenna -	
			Sense and Loop ADF Antenna -	
			See Aircraft Records and Equipment List Correction	
Total To Carry Forward			and Revised	Weight and Balance for Cummins App 1782681

and Remarks	Signature	Certificate No.
1-27-70 Jack Dineen 211-27-465 Antenna		
Inspection completed this date. changed		
New Green Starling bought for 100.00		
INDICATION ALL OTHER DEVICES ON FILE THIS		
REPAIR STATION UNDER WORK 1-27-70		
	Stephen P. Shick	

AIRCRAFT LOG

Registration No. _____

Date	Aircraft Time		Recorder Reading	Maintenance
	Brought Forward	Total		
5-6-70	→	TACK TIME 340.06		
		SPACED FLEXA-GLASS AWAY FROM FUEL PRESS GAGE & FUEL QUANTITY GAGES.		
			Paul W. Shultz	
			APR 1866434	
8/14/70		Checked VOR 2 1107 TAC. 517.84	Radio #1 1946 Radio #2 290	
			John A. Ackerman	
Total To Carry Forward				

and Remarks	Signature	Certificate No.
9-9-70 TRAN 561.84 INSTALLED IFD STAIRCASE TRANSPORTER IN PANEL UNDER BOF. EQUIPMENT LIST & WHT-BOL REVISED. ALL WORK AS PER MTC. SPECS. AND FAA AC-43.13-2		

Revised aircraft empty weight 1903.3 lbs. Empty weight C.G. 86.6 ins. aft. datum. New useful load 9997 lbs. Normal 5997 utility
 Date SEP 29 1970
 Signed R. W. Ackerman for
 (Signature of authorized individual)
 FORT WAYNE AIR SERVICE R. 4 BAER FIELD
 FORT WAYNE, INDIANA IN 4
 F.A.A. REPAIR STATION 3213 65-97

AIRCRAFT LOG

Registration No. _____

Date	Aircraft Time		Recorder Reading	Maintenance
	This Date	Total		
1-29-91	Brought Forward	349.21		100 Hour inspection
				Completed this date, Service & Charge
				Battery, clean & Recharge Wheel Bearings
				Lube Landing gear & control surfaces. Comply
				with AD 90-26-4 By SB 327 Stabilizer Balance
				Weight Tube Assembly Inspection, Comply with
				AD 69-18-1 By SB 295 Control wheel retaining
				Pins, Comply with SB 326 Fuel Valve Selector
				Handle, Comply with SB 317 Vertical Fin
				Rib Inspection, No. 1 completion with, NO CRACK
Total To Carry Forward				this date, Rephurn nose

and Remarks	Signature	Certificate No.
wheel cones & cups, Replaced Bearings & cups in light wheel, All Pen Tent Details concerning this inspection on file this repair station on WO # 2566		
<div data-bbox="467 801 727 1311" style="border: 1px solid black; padding: 5px;"> <p>Date 1-29-91 Total time 349.21 It is certified that this aircraft has been inspected in accordance with a 100 100 hr. inspection and was determined to be in airworthy condition. Signed <i>Robert P. Balkman</i> FORT WAYNE AIR SERVICE R. 4 BAER FIELD FORT WAYNE, INDIANA F.A.A. REPAIR STA. 3213</p> </div>		
<div data-bbox="483 155 750 650" style="border: 1px solid black; padding: 5px;"> <p>I certify that the altimeter and static system test required by FAR Part 91.170 have been performed. The altimeter has been tested to 229,000 feet. Date 1-29-91 Signed <i>Robert P. Balkman</i> (Signature of authorized individual) FORT WAYNE AIR SERVICE R. 4 BAER FIELD FORT WAYNE, INDIANA F.A.A. REPAIR STATION 3213</p> </div>		

AIRCRAFT LOG

Date	Aircraft Time		Recorder Reading	Maintenance
	This Date	Total		
1-29-71	Brought Forward	Rears 249.71	100 Hours inspection	
			COMPLETED THIS DATE, SERVICE CHARGE	
			BATTERY, CLEAN & REPACKED WHEEL BEARINGS	
			Lube Landing gear & CONTROL SURFACE COMPLY	
			with AD 70-26-4 BY SB327 STABILIZER BALANCE	
			WEIGHT TUBE ASSEMBLY INSPECTION, COMPLY WITH	
			AD 69-18-1 BY SB 295 CONTROL WHEEL RETAINING	
			PIN, COMPLY WITH SB 326 FUEL VALVE SELECTOR	
			HANDLE, COMPLY WITH SB 317 VERTICAL FIV	
			Rib Inspection No. 1 complete with NO CRACK	
Total To Carry Forward		This Date	Rep In on Nose	

Fort Wayne Air Service, Inc.
Baer Field, Fort Wayne, Ind.

Registration No

Altimeter Reads	Scale Corrections		Altimeter Reads	L	R
	L	R			
* 0	-	-	14000	-70	-
500	-	-	16000	-20	-
1000	-	-	18000	-20	-
1500	-10	-	20000	+10	-
2000	-5	-	22000	-	-
3000	-5	-	25000	-	-
4000	0	-	30000	-	-
6000	-15	-	35000	-	-
8000	0	-	40000	-	-
10000	-50	-	45000	-	-
12000	-80	-	50000	-	-

Date: 1-29-71 Tested by: RRB

F.A.A. REPAIR STATION 3213

and Remarks

wheel comes a couple cups in light concerning this station on No #

Date 1-29-71 Total time 249.71
It is certified that this aircraft has been inspected in accordance with a 100 hr. inspection and was determined to be in airworthy condition.
Signed: [Signature] R. 4 BAER FIELD
FORT WAYNE AIR SERVICE F.A.A. REPAIR STA. 3213
FORT WAYNE, INDIANA

AIRCRAFT LOG

Registration No. _____

Date	Aircraft Time		Recorder Reading	Maintenance
	This Date	Total		
09/06/72	Brought Forward → 1686.48 hrs			Renovated I.P.D. stabilizer
				Transponder, installed Hareo RT-50 transponder
				And Hobbs servos star & travel. Per work
				As per NRC specs. Computer Weight & Balance
				Revised Equipment List
<div style="border: 1px solid black; padding: 5px;"> <p>Revised aircraft empty weight 1408.9 lbs. Empty weight C.G. 56.6 ins. aft. datum. New useful load 411.6 lbs. normal category.</p> <p>Date 09/06/72</p> <p>Signature <i>[Signature]</i></p> <p>(Signature of authorized individual)</p> <p>FORT WAYNE AIR SERVICE R. 4 BAER FIELD FORT WAYNE, INDIANA 46804 F.A.A. REPAIR STATION 32139946</p> </div>				
Total To Carry Forward				

and Remarks	Signature	Certificate No.
NOT CHECK 1686.50	<i>[Signature]</i>	1021930
NOT CHECK 1709.38	<i>[Signature]</i>	1021930
11-27-72 Tack 1805.37 tube stabilizer trim		
Jackscrew, service hole. Forward 7 Beeching		
	ACP2084350	
	CR53213	

AIRCRAFT LOG

Registration No. _____

Date	Aircraft Time		Recorder Reading	Maintenance
	This Date	Total		
Jan 30, 73	Brought Forward →		1872.77	Repacked wheel bearings, replaced bearings & races in nose wheel, replaced brake linings, replaced vacuum regulator filter & central air filter, removed changed battery, AD 72-19-5 P/c/w on Jan 27, 72 by SB# 333, AD with 72-14-7 by checking stabilator hinge bolts torque, completed with AD 72-8-6 by replacing torque links with new type PN# 78031-00, completed with SB# 355 by inspecting & lubricating fuel selector valve, all details on file under R# 11376
2-3-73			1876.35	107 CHECK # 162 OK
Total To Carry Forward				Spordan

and Remarks	Signature	Certificate No.
<p>Date <u>Jan 30, 73</u> Total time <u>1872.77</u> it is certified that this aircraft has been inspected in accordance with a annual/100 hr inspection and was determined to be in airworthy condition.</p> <p>Signed <u>Raymond H. Ames</u> for FORT WAYNE AIR SERVICE R. 4 BAER FIELD FORT WAYNE, INDIANA F.A.A. REPAIR STA. 3213</p>		
<p>I certify that the electrical and static system test required by FAR Part 91.173 have been performed. The aircraft has been found to be in airworthy condition.</p> <p>Date <u>1-30-73</u> Signed <u>Paul Thompson</u> for FORT WAYNE AIR SERVICE R. 4 BAER FIELD FORT WAYNE, INDIANA F.A.A. REPAIR STATION 3213</p>		

